## MANILA INTERNATIONAL AIRPORT AUTHORITY

		-				MONIT	ORING REPORT	OF PERFORMA	NCE TARGETS fo	r CY 2019						
		C	OMPONENT			BAS	ELINE					2019				
					Rating System			1st	Quarter	2nd	Quarter	Revised	3rd C	(uarter	4th Qu	arter
		OBJECTIVE / MEASURE	Formula	Weight		2017	2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Actu
s	01. M	aximized International and Dome	estic Market Share ar	nd Domina	nce in Tou	rism and Comm	ercial Trade	-h								l
	M 1	Flight Volume (International & Domestic)	Actual Accomplishment	10.0%	Actual / Target X	258,366	293,981	65,010	74,164	133,460	152,833	_	198,474	227,949	262,546	-
S	M 2	Passenger Volume (International & Domestic)		10.0%	Weight	42,022,484	45,251,506	11,470,867	11,688,836	24,024,779	24,527,855	_	35,086,637	36,023,354	46,902,015	-
S	M 3	Cargo Volume (International & Domestic)		10.0%		662,256	738,697	160,569	170,971	310,693	342,021	_	481,388	524,502	691,487	-
			Subtotal	30%									L	L		
S	02. En	hance Passenger Comfort and Co														
		Improvement of Terminal Build														
SI	M 4	A. Implemented Aprroved Projects	Number of Approved Projects Implemented / Number of Approved Projects	10%	Actual / Target x weight	100% Completion of: a. Canopy Extension at T3 Departure Curbside b. Purchase of 586 Units of 4 seater for NAIA Terminals	Implemented 10 Approved Projects								10 Projects Awarded	
		A1 Consultancy for Expansion of NAIA T4						Preparation & Approval of documents	On-hold Pending resolution of issues	Approval of bidding documents & bidding process	On hold (due to unsolicited proposal of the consortium	_	Technical evaluation & award of contract	Preparation of Detailed Architectural and Engineering Design on -going	Project Awarded	
		A2 Rehabilitation of NAIA Passenger Boarding Bridge 109 to 120 at T3						Preparation & Approval of documents	Approval of TOR / Plans and other pertinent Documents	Approval of bidding documents & bidding process	For preparation of comparison of brand new vs. replacement		Technical evaluation & award of contract	For publication of Invitation to Bid	Project Awarded	
		A3 Replacement of Departure Baggage Handling System at T2 (collecting conveyor to build up only)						Preparation & Approval of documents	10% Preparation of TOR and BOQ	Approval of bidding documents & bidding process	On-going Preparation of TOR	1	Technical evaluation & award of contract	Terms of	Project Awarded	
		A4 Upgrading of Air Handling Units at Arrival and Departure Areas at T2						Preparation & Approval of documents	Change in desgin .	Approval of bidding documents & bidding process	Approved BAC Pre- Procurement	1	Technical evaluation & award of contract	On -going technical Evaluation	Project Awarded	
		A5 Replacement of 2 Chillers and Accessories at T3						Preparation & Approval of documents	50% Preparation of TOR and BOQ	Approval of bidding documents & bidding process	Approved BAC Pre- Procurement	1	Technical evaluation & award of contract	Project Approved by the Board. For publication of Invitation to Bid	Project Awarded	,

COMPONENT					BAS	SELINE									
		Formula					1st	Quarter	2nd 0	Quarter	Revised	3rd Quarter		4th Qua	arter
	OBJECTIVE / MEASURE		Weight	Rating System	2017	2017 2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Act
A	6 Replacement of Passenger 1 & Passenger 2 Elevators at T1						Preparation & Approval of documents	Preparation & Approval of documents	Approval of bidding documents & bidding process	For BAC Pre- Procurement		Technical evaluation & award of contract	For inclusion of GAD provisions on the TOR	Project Awarded	
Α7	7 Supply & Installation of Inverter Split Type Airconditioning Units at NAIA T1						Preparation & Approval of documents	For realignment of funds	Preparation & Approval of documents	On-going Preparation of TOR		Approval of bidding documents & bidding process	Notice to Proceed issued on July 5, 2019	Project Awarded	
A8	Installation of Condenser and Chilled Water Pump at T3						Preparation & Approval of documents	Preparation & Approval of documents	Approval of bidding documents & bidding process	Incorporated with the project 2 chillers at T3 Approved BAC Pre- Procurement		Technical evaluation & award of contract	Incoporated with the project as Replacement of 2 chillers and accessories at T3	Project Awarded	
A9	Replacement of Chiller No. 1 at NAIA T1						Preparation & Approval of documents	Preparation of Documents	Approval of bidding documents & bidding process	Budget is re- alligned to other priority Mechanical Projects		Technical evaluation & award of contract	Budget is re- alligned to other priority Mechanical Projects	Project Awarded	
A10	Replacement and upgrading Chillers 4,5 & 6 at T2						Technical evaluation & post qualifications	Approved by the MIAA Board	Post Qualifications & Award of the project	Project Awarded		Technical evaluation & award of contract	Awarded to True- Temp Corp. Project to start on May 16, 2019	Project Awarded	
В. С	I Completed Awarded Projects	Number of Awarded Projects Completed / Number of Awarded Projects		Actual / Target x weight		Completed 7 Awarded Projects								5 Awarded Projects Completed	-
B1	Renovation of Day Room / Exclusion Room at T3						20% accomplishment	15% Project documents completed for approval.	27.5% accomplishment	Pre-procurement will be on July 9, 2019	_	55% accomplishment	For republication / rebidding	100% Project Completed	
B2	Upgrading of Paging System at T3						Approved Contract / Notice of Award Feb 22,2019	Start of project implementation 5% accomplishment	On going Implementation 84.82%	100% Completed		On going Impelentation 90%	100% Completed	100% Project Completed	
В3	Re-waterproofing of Roofdeck and Fixed Bridges at T3						For approval of Project documents	For approval of Project documents	20% Award of Contract	For bidding on Aug. 8, 2019		50% accomplishment	For technical Evaluation by End- User	100% Project Completed	

		C	OMPONENT			BA	SELINE	2019								
		<b>建筑的水流流流</b>			Rating System			1st (	Quarter	2nd	Quarter	Revised	3rd Quarter		4th Q	uarter
		OBJECTIVE / MEASURE	Formula	Weight		2017	2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Actual
		B4 Improvement of VIP Room at NAIA T4						29% accomplishment	Bidded last Mar. 26, 2019	30% accomplishment	For RIS for in house admin undertaking	-	60 % accomplishment	For delivery of materials, for implementation	100% Project Completed	
		B5 Replacement of Fresh Air - Air Handling units (AHU - F1 & F2) at T2	-					Approved Contract / Notice of Award	Approved by the MIAA Board	20 % Start of implementation	20% Accomplished	-	80% On going Impelentation	Project Completed on Aug. 8, 2019	100% Project Completed	
5	SO3. En	nance Customer Experience														
S	5M 5	Percentage of Satisfied Customers	Number of respondents which gave at least a Satisfactory rating / Total number of respondents	7%	( Actual / Target ) x Weight 0% = If less than 80%	N/A	90% (using the Standard Methodology and Questionaire developed by GCG)	c Commencement of the Customer Satisfaction Survey of NAIA Terminals by Third party Surveyor	Jan. 24, 2019 Started Survey	Completion of Final Report & furnished all concerned offices	Kantar Phils. Submitted the Final Report to the office of the GM on July 5, 2019	_	Presentation of Final Report to the Management Review	Final Report presented to the following venues Management Review (MR) - July 19, 2019 MANCOM - July 12, 2019 Board Meeting - July 25, 2019		-
			Subtotal	22%												
S	O4.Sus	ainability and Financial Perform	ance	1												
	6M 6	Gross Revenues	Actual Accomplishment (In Billions Pesos)	15%	Actual / Target x Weight	12.95 B	13.13 B	3.44 B	3.60 B	8.00 B	7.60 B	_	12.19 B	11.35 B	16.465 B	_
Si	M 7	EBITDA		15%	Actual / Target x Weight	7.19 B	8.28 B	1.69 B	2.04 B	4.28 B	4.52 B	_	6.54 B	6.71 B	8.97 B	_
			Subtotal	30%										1		
S	O5. Ens	ure Passenger Safety and Securi	ty	_												
SI	M 8	Percentage of Incidents Responded to within ICAO Standard time for the following emergencies: .	Actual Accomplishment	3%	All or Nothing A. Aircraft – 1% B. Security – 1% C. Medical - 1%		100% Responded to within the Prescribed ICAO Standard Time: Aircraft – 3 min. Security related – 10 min. Medical – 12 min.	100% Responded to within the Prescribed ICAO Standard Time:	100% Responded to within the Prescribed ICAO Standard Time:	100% Responded to within the Prescribed ICAO Standard Time:	100% Responded to within the Prescribed ICAO Standard Time:	_	100% Responded to within the Prescribed ICAO Standard Time:	100% Responded to within the Prescribed ICAO Standard Time:	Responded to within the Prescribed ICAO Standard Time:	100% Responded t within the Prescribed ICAO Standard
		A. Aircraft – 3 min.						Aircraft – 3 min.	Aircraft – 3 min.	Aircraft – 3 min.	Aircraft – 3 min.		Aircraft – 3 min.	Aircraft – 3 min.	Aircraft – 3 min.	.sianoaro
		B. Security related – 10 min						Security related – 10 min.	Security related – 10 min.	Security related – 10 min.	Security related – 10 min.		Security related – 10 min.	Security related – 10 min.	Security related – 10 min.	
		C. Medical Emergencies - 8 min	1 1		1		1	Medical – 8 min.								

	(	COMPONENT			BAS	ELINE					2019	019					
				Rating System			1st	Quarter	2nd (	Quarter	Revised	3rd (	Quarter	4th Q	uarter		
	OBJECTIVE / MEASURE	Formula	Weight		2017	2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Actual		
SO6. Er	nsure Operational Efficiency in A	Accordance with Inter	nationally	Acceptabl	e Standards	1			<u> </u>		1 .4.60.	1			1		
SM 9	ISO Certification	Actual Accomplishment	5%	All or Nothing	IQA Report Writing Workshop and Re- Certification to ISO 9001:2008	ISO 9001:2015 Certified	Conduct of IQA	Service Level Agreement (SLA) Audit of T1 to T4 Completed (with 13 Agencies) Service Excellence Standards (SES) of/for T1 to T4 on going (Safety & Security, Information, Finance & Admin blocs) Completed	Continous conduct of IQA	Completed Internal Quality Audit (IQA) of T1 to T4 (Engr. Blocs, Operations blocs, Top Mngt. & Corp group)	-	Management Review & 1st Surveillance Audit	Management Review - July 19, 2019 1st Surveillance Audit - August 22 and 23, 2019	PASS Surveillance Audit	-		
	Improvement of Airside Facilities  a.) 75% Completion of Repair and Upgrading of Taxiway ,Hotel 1 (H1), Charlie 1 (C1), Charlie 2 (C2), Charlie 3 (C3), Charlie 4 (C4) & Charlie 5 (C5) Phase 1	Actual Accomplishment	3%	Actual / Target x Weight a. 1.5%	Pavement markings Repainted	Installation of RET at Runway 06/24 (Civil & Electrical Project)		46.09% acomplished Phase 1	37.5% accomplished Phase 1	60.27% Accomplished Phase 1		56.25% accomplished Phase 1	91.73% accomplished Phase 1	a.) 75% Completion of Phase 1: Repair and Upgrading of Taxiway Charlie			
	b. 100% Completion of Repair and Overlay of Runway 06/24	Actual Accomplishment		b. 1.5%			75% accomplishme nmt	100% Completed on Feb. 26, 2019	100% Completed	100% Completed		100% Completed	100% Completed	b. 100% Completion of Repair and Overlay of Runway 06/24	b. 100% Completic of Repair and Overl of Runwa 06/24		

	CC	OMPONENT			BAS	ELINE					2019					
							1st C	Quarter Quarter	2nd C	(uarter	Revised	3rd O	uarter	4th Qua	orter	
	OBJECTIVE / MEASURE	Formula	Weight	Rating System	2017	2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Actual	
SM 11	Enhanced Responsiveness to Emergencies in the Runway  a. Enter into a Memorandum of Agreement (MOA) with a third party on the Use / Provision of Equipment Required in Case of Emergency	Actual Accomplishment	2%	Actual / Target x Weight a. 1%	n/a	n/a	Have an agreement with a 3rd party for the use / provision of Equipment for Emergency cases	An Agreement to this effect was executed with Royal Cargo dated 18 January 2019	of MOA	Continous implementation of MOA		Continous implementatio n of MOA	Continous implementatio n of MOA	a. Enter into a Memorandu m of Agreement (MOA) with a third party on the Use / Provision of Equipment Required in Case of Emergency		
	b. Establishing of Business Continuity Plan (BCP) and Irregular Operations (IROPS) Policy.	Actual Accomplishment		b. 1%	n/a	n/a	1. Close coordination with GA Operators regarding their concerns within the General Aviation Areas. 2. To request painting of GENAV markings and its proximities to comply with CAAP audit findings. 3. To utilize all available personnel to cover up manpower shortage.	1. Coordinated with GA Operators regarding their concerns within the General Aviation Areas. 2. Requested painting of GENAV markings to comply with CAAP audit findings. 3. Utilized all available personnel to cover up manpower shortage.	resources to solve issues/problems at	L Utilized resources and coordinated with concerned coffices to solve problems at the GAA and AMA. Maintenance (request repainting of nose wheel guideline at H & going to Bay 5-7 and painting of 1%" and Signange abeam GIAD, painting of safety line at South GAA).  Status Report (pavement repairs at the back of DPT 849, 8, 7, 5, 4, 522, arrow 3 & 4, at water pipeline at 149, 89, 8, 7, 5, 6, 7, at arrow 2-4 of arrows 2-4 of CAI Inner taxibusy, 1488, runway 13 extension and 8-PO issues (request hauling GA1 & GAZ, pick-up "bypass pin" at South taxibusy, pin" at South taxibusy, 121, implemented agreed procedures and provided information that improves strategies, decision—aking and processes.  S. Ensured that all strategies were utilized according to standards	f	1. Determining and clarifying strategic and operational problems by consulting with appropriate personnel and concerned offices. 2. Identifying critical functions and outlining procedures to provide solutions for occured incidents/accidents at the GAA and AMA. 3. Collecting information/data pertaining to issues and presenting results that can be easily understood.	previous IROPs incident & assessing local situations. 2. Identifying critical functions and outlining procedures to provide solutions for occurred incidents / accidents at GAA and AMA 3. Collecting information / data pertaining to issues and presenting results that can be	b. Establishing of Business Continuity Plan (BCP) and Irregular Operations (IROPS) Policy.		
		Subtotal	13%													

		CC	OMPONENT			BAS	ELINE					2019				
								1st (	Quarter	2nd (	Quarter Quarter	Revised	3rd Q	uarter	4th Qu	arter
		OBJECTIVE / MEASURE	Formula	Weight	Rating System	2017	2018	Target	Actual	Target	Actual	Full Year Target	Target	Actual	Target	Actual
	SO7. Stre	engthen Workforce Competencie	es ·				-	<del></del>	•							
LEARNING AND GROWTH		Percentage of Employees Meeting the Required Competencies:	Actual Accomplishment	5.0%	Target x	Competency Model for Baord Approval	A. Board approved Competency Model B. Establish Baseline	Prepared and GM approved Proposal Learning and Development Activities for CY 2019	Plan for Cy 2019 was approved by	Coordinated with various service providers for the conduct of various LDA to address the competency gaps of MIAA Employees	Coordinated with various service providers for the conduct of various LDA to address the competency gaps of MIAA Employees Completed.		Employess that	gaps which is more than 10% (or 33) of the 325/1,225 MIAA employees	Percent (20%)	-
			TOTAL	100%					*			*				

Submitted by:

Recommending Approval by:

Approved by:

ENRICO FRANCISCO B. GONZALEZ

AGM for Airport Development and Corporate Affairs

29 0a. 2019

Date

ELENITA M. FERNANDO

Señior Assistant General Manager

3 0 OCT 20

Date

DDIE V. MONREAL

Date